

## TAMIL NADU ROAD SECTOR PROJECT

IBRD Loan Account No. 4706 - IN

Physical Progress Report

**For the Quarter ending June 2009**

**Component Code** : CA 03  
**Description of Contract** : Kattumavadi to Ramanathapuram  
**Name of Contractor** : M/s. LARSEN & TOUBRO Ltd.

Activity	Unit	Total	Revised	Totalup to last quarter			Total this quarter			Total to date		
				Target	Actual	Variance	Target	Actual	Variance	Target	Actual	Variance
(x1000)												
General items	INR	34,898	75,719	99.4	99.8	0.4	0.5	0.7	0.2	99.8	100.5	0.6
Environmental management	INR	8,768	8,694	100.0	72.0	-28.0	0.0	26.2	26.2	100.0	98.2	-1.8
Site clearance	INR	7,609	28,790	100.0	100.9	0.9	0.0	0.0	0.0	100.0	100.9	0.9
Earthworks and drainage structures	INR	134,101	555,533	100.0	97.7	-2.3	0.0	0.7	0.7	100.0	98.4	-1.6
Sub-base and base	INR	459,958	602,531	100.0	99.5	-0.5	0.0	0.0	0.0	100.0	99.6	-0.4
Bituminous pavement	INR	517,118	381,998	100.0	99.9	-0.1	0.0	0.0	0.0	100.0	99.9	-0.1
Pipe culverts	INR	34,455	37,921	100.0	90.8	-9.2	0.0	11.2	11.2	100.0	102.0	2.0
Slab culverts	INR	75,250	93,099	100.0	91.8	-8.2	0.0	0.8	0.8	100.0	92.6	-7.4
Box culverts	INR	4,824	1,249	100.0	94.0	-6.0	0.0	0.0	0.0	100.0	94.0	-6.0
Bridges	INR	100,694	141,672	91.3	69.9	-21.4	7.4	18.9	11.6	98.7	88.8	-9.9
Miscellaneous items	INR	47,770	41,380	99.7	63.7	-36.0	0.3	15.1	14.8	100.0	78.8	-21.2