

5. TNRSP – 05 - STATUS REPORT

Name of the Work : **Consultancy Services for Detailed Engineering Design Preparation of Cost Estimate and Bid Document for Ramanathapuram Bypass.**

Name of the Consultant : M/s Consulting Engineering Services (India) Pvt.Ltd,

Contract Period : 2 Months

Date of agreement : 02.06.2003

Target date of completion : 03.08.2003

Contract value : Rs.1155600/-

Physical & Financial Progress:

Sl. No	Activity	Physical Progress		Financial Progress		Expenditure in RS
		Planned %	Achieved %	Planned %	Achieved %	
1.	Preparation of Detailed Engineering Design Cost Estimate and Bid Document	100	100	100	100	Rs.1155600/-

Note:

Extension of Time (EOT) has been given up to **30.01.2008**. Further extension of time is not necessary, since all the works by the consultant have been completed.

For the construction of the bypass, agreement signed by the contractor M/s. JSR Constructions Pvt. Ltd.,Bangalore on 23.06.2008.

Name of the Work : **Consultancy Services for preparation of Environmental Assessment. Environmental Management Plan and Resettlement Action Plan for Ramanathapuram Bypass.**

Name of the Consultant : M/s Consulting Engineering Services (India) Pvt.Ltd,

Contract Period : 2 Months

Date of agreement : 04.01.2006

Target date of completion : 05.03.2006

Contract value : Rs. 543092/-

Physical & Financial Progress:

Sl. No.	Activity	Physical Progress		Financial Progress		Expenditure in RS
		Planned %	Achieved %	Planned %	Achieved %	
1.	Preparation of Environmental Assessment. Environmental Management Plan and Resettlement Action Plan	100	100	100	100	Rs.543092/-

Note:

Extension of Time (EOT) has been given upto **30.01.2008**. Further Extension of Time is not necessary, since all the works by the consultant have been completed.

For the construction of the bypass, agreement signed by the contractor M/s. JSR Constructions Pvt. Ltd.,Bangalore on 23.06.2008.

Name of the Work : **Consultancy Service for preparation of detailed Engineering Design, Cost Estimate, Bid Documents, Environmental Management Plan & Resettlement Action Plan for Kumbakonam Bypass Extension.**

Name of the Consultant : M/s Consulting Engineering Services (India) Pvt.Ltd,

Contract Period : 3 Months

Date of agreement : 27.01.2006

Target date of completion : 27.04.2006

Contract value : Rs. 907679/-

Physical & Financial Progress: Physical & Financial Progress:

Sl. No	Activity	Physical Progress		Financial Progress		Expenditure in Rs.
		Planned %	Achieved %	Planned %	Achieved %	
1.	Submission of feasibility report	30	30	30	30	Rs.490147/-
2.	Submission and approval of design & drawing reports (Pavement, Bridge, ROB report) Hydraulic report and Geo-technical investigation report, Land Plan Schedule, Environmental Management Plan and Resettlement Action Plan.	40	40	40	24	
3.	Submission and approval of cost estimatees, bid document and transferring of alignment to the ground with permanent pillars	30	16	30	---	
	Total	100	86	100	54	

Note:

Extension of Time (EOT) has been given up to **28.02.2009**.

Revised draft Bid document sent to World Bank on 05.03.2009.

Bid will be invited after getting approval from World Bank and completion of Land Acquisition.