

Tamil Nadu Road Sector Project
Pre construction activities as on 30.06.2009

Status on Land Registration through Private Negotiation:

Package	Actual Target (Hect.)	Private Negotiation Completed as on 30.06.2009 (Hect)	Registration Completed as on 30.6.2009
01	263.0335	262.8617	262.8617
02	87.4583	87.4583	87.4583
03	14.1348	14.1348	14.1348
04	31.0324	30.8924	30.8924
05 Ramanathapuram Bypass	25.1250	25.1250	21.2850
Total	420.7840	420.4722	416.6322

Status on Government Land :

Package	Actual Target (Hect.)	Status as on 30.06.2009
01	125.3509	125.3509
02	27.5234	27.5234
03	33.8033	33.8033
04	10.3311	10.3311
05	12.2700	12.2700
Total	209.2787	209.2787