

**TAMIL NADU ROAD SECTOR PROJECT
PROCUREMENT PLAN PART B - WORKS TO BE AWARDED**

I. ROAD UPGRADATION COMPONENT

| 1 | 2 | 3 | 4 | Description of works | | | | | | | | | 14 | 15 | 16 | 17 | 18 | Bids | | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | | |
|--------------------------------------|---|--------------------------------|---------------------------------------|----------------------|------|------|-------|--------|--------|------|----|-----|---|-----------|-----------|-------|-----------|-------------------|------------------|-----------|-----------|-----------|----|----|----|----|----|------------------------------|--|
| | | | | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | | | | | | Invitation (Date) | Opened on (Date) | | | | | | | | | Contract award decided(Date) | Bank's No Objection to contract Award (Date) |
| A. Road Upgradation Component | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PP | CA5** | TNRSP 05 | Extended portion in Kumbakonam bypass | 5 | 200 | 4.17 | 31.13 | 0.65 | 231.13 | 4.82 | 12 | NCB | 20-Nov-03 | 31-Dec-03 | 15-Dec-03 | 4.913 | 15-Jan-04 | 30-Jan-04 | 5-Mar-04 | 25-Mar-04 | 9-Apr-04 | 9-May-04 | | | | | | 8-Jun-04 | 30-Nov-05 |
| R1 | | | | | | | | | | | | | 15-Oct-04 | 30-Oct-04 | 7-Nov-04 | | 22-Nov-04 | 2-Dec-04 | 16-Jan-05 | 2-Mar-05 | 17-Mar-05 | 17-Apr-05 | | | | | | 17-May-05 | 8-Nov-06 |
| R2 | | | | | | | | | | | | | 15-May-05 | 14-Jun-05 | 21-Jun-05 | | 6-Jul-05 | 13-Jul-05 | 27-Aug-05 | 26-Oct-05 | 10-Nov-05 | 10-Dec-05 | | | | | | 17-Dec-05 | 10-Jun-07 |
| R3 | | | | | | | | | | | | | 15-Nov-05 | 15-Dec-05 | 22-Dec-05 | | 6-Jan-06 | 7-Jan-06 | 21-Feb-06 | 7-Apr-06 | 22-Apr-06 | 7-May-06 | | | | | | 14-May-06 | 5-Nov-07 |
| R4 | | | | | | | | | | | | | 15-Apr-06 | 15-May-06 | 22-May-06 | | 6-Jun-06 | 7-Jun-06 | 22-Jul-06 | 5-Sep-06 | 20-Sep-06 | 5-Oct-06 | | | | | | 12-Oct-06 | 4-Apr-08 |
| R5 | | | | | | | | | | | | | 30-Sep-06 | 30-Oct-06 | 6-Nov-06 | | 21-Nov-06 | 22-Nov-06 | 6-Jan-07 | 20-Feb-07 | 7-Mar-07 | 22-Mar-07 | | | | | | 29-Mar-07 | 19-Sep-08 |
| R6 | | | | | | | | | | | | | 30-Apr-07 | 30-May-07 | 6-Jun-07 | | 16-Jun-07 | 23-Jun-07 | 28-Jul-07 | 27-Aug-07 | 11-Sep-07 | 26-Sep-07 | | | | | | 3-Oct-07 | 26-Mar-09 |
| R7 | | | | | | | | | | | | | 30-Nov-07 | 15-Dec-07 | 20-Dec-07 | | 30-Dec-07 | 15-Jan-08 | 29-Feb-08 | 11-Apr-08 | 26-Apr-08 | 26-May-08 | | | | | | 2-Jun-08 | 26-Aug-09 |
| R8 | | | | | | | | | | | | | | | 10-May-08 | | 25-May-08 | 28-May-08 | 2-Jul-08 | 1-Aug-08 | 16-Aug-08 | 31-Aug-08 | | | | | | 7-Sep-08 | 2-Sep-09 |
| R9 | | | | | | | | | | | | | | | 31-Aug-08 | | 30-Sep-08 | 7-Oct-08 | 21-Nov-08 | 21-Dec-08 | 20-Jan-09 | 19-Feb-09 | | | | | | 26-Feb-09 | 21-Feb-10 |
| R10 | | | | | | | | | | | | | | | 15-Apr-09 | | 25-May-09 | 8-Jun-09 | 23-Jul-09 | 6-Sep-09 | 6-Oct-09 | 5-Nov-09 | | | | | | 12-Nov-09 | 7-Nov-10 |
| A | Detailed design, DPR, Bid document prepared and being reviewed by PIU & World Bank. | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PP | CA6** | PPP Support (2 to 4 contracts) | Roads identified | 360 | 7.50 | | | 360.00 | 7.50 | | | ICB | Candidate roads finalised. The consultant has completed the techno-economic feasibility for 5 roads. Based on the feasibility, procurement of Chennai ORR sub project under BOT/ Annuity model is in progress. Thus procurement of sub projects does not arise. | | | | | | | | | | | | | | | | |
| R | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

* PP: Target dates agreed as per Procurement Plan R.Revision 1,2 etc

A:Actual dates

WBR No: World Bank Reference Number

** Applicable license of 'Prior Review' by Bank