

	Project component Identification code	Description of works/Goods											Design/Investigation completed (Date)	Preparation of Estimate and Bid document Estimate (Date)	Estimate Sanctioned (Date)	Estimate Sanctioned (Value in US\$Rr.)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Bank's No Objection to contract Award (Date)	Contract signed (Date)	Name of Contractor / Nationality	WB No.	Contract Numbers, Value and Currency	Commencement of Work (Date)	Target date of completion(Date)		
		Package No.	Description of Packages	Length in km	Base Cost Million Rs.	Base Cost Million US\$	Physical and Price Contingency Million Rs.	Physical and Price Contingency Million US\$.	Total Cost including Contingency/Million Rs.	Total Cost including Contingency/Million US\$	Contract Period in months	Method of Procurement ICB/NCB						Invitation (Date)	Opened On (Date)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28		
PP	CB03-09	MC40	Arcot - Tindivanam road Km 0/0 - 21/6	21.6	101.39	2.4	16	0.4	117	2.8	12	NCB	15-Jan-05	31-Jan-05	31-Jan-05	107.50	28-Feb-05	15-Mar-05	19-Apr-05	4-May-05	14-May-05	29-May-05					5-Jun-05		
R1													15-Jul-05	16-Aug-05	31-Aug-05		15-Sep-05	30-Sep-05	4-Nov-05	9-Dec-05	24-Dec-05	23-Jan-06						30-Jan-06	
R2													15-Dec-05	16-Jan-06	31-Jan-06		15-Feb-06	2-Mar-06	6-Apr-06	11-May-06	26-May-06	25-Jun-06						2-Jul-06	
R3													1-Jun-06	3-Jul-06	18-Jul-06		2-Aug-06	17-Aug-06	21-Sep-06	26-Oct-06	10-Nov-06	10-Dec-06						17-Dec-06	17-Dec-07
R4													31-Dec-06	1-Feb-07	16-Feb-07		3-Mar-07	18-Mar-07	22-Apr-07	27-May-07	11-Jun-07	11-Jul-07						18-Jul-07	17-Jul-08
R5													15-Jun-07	17-Jul-07	1-Aug-07		16-Aug-07	31-Aug-07	5-Oct-07	9-Nov-07	24-Nov-07	24-Dec-07						31-Dec-07	30-Dec-08
R6													15-Nov-07	15-Dec-07	22-Dec-07		30-Dec-07	2-Jan-08	6-Feb-08	22-Mar-08	6-Apr-08	6-May-08						13-May-08	13-May-09
R7													31-Mar-08	30-Apr-08	7-May-08		15-May-08	18-May-08	22-Jun-08	6-Aug-08	21-Aug-08	20-Sep-08						27-Sep-08	27-Sep-09
R8																	27-Aug-08	11-Oct-08	10-Nov-08	10-Dec-08								17-Dec-08	17-Dec-09
A				15-May-08	20-Jun-08	30-Jun-08																							
PP	CB03-09	MC40 Rebid	Arcot - Tindivanam road Km 0/0 - 21/6	21.6	101.39	2.4	16	0.4	117	2.8	12	NCB	15-May-08	30-Apr-09	15-May-09		Post review	17-Jul-08	10-Sep-08	24-Nov-08	Post review	Proposed for Rebid, WB NOC awaited.							
A																													
PP	CB03-12	MC43	Kallakurichi - Thiruvannamalai road Km 30/0 - 41/3	11.3	77.83	1.9	12	0.3	90	2.1	12	NCB	15-Jan-05	31-Jan-05	31-Jan-05	83.00	28-Feb-05	15-Mar-05	19-Apr-05	4-May-05	14-May-05	29-May-05					5-Jun-05		
R1													15-Jul-05	16-Aug-05	31-Aug-05		15-Sep-05	30-Sep-05	4-Nov-05	9-Dec-05	24-Dec-05	23-Jan-06						30-Jan-06	
R2													15-Dec-05	16-Jan-06	31-Jan-06		15-Feb-06	2-Mar-06	6-Apr-06	11-May-06	26-May-06	25-Jun-06						2-Jul-06	
R3													1-Jun-06	3-Jul-06	18-Jul-06		2-Aug-06	17-Aug-06	21-Sep-06	26-Oct-06	10-Nov-06	10-Dec-06						17-Dec-06	17-Dec-07
R4													31-Dec-06	1-Feb-07	16-Feb-07		3-Mar-07	18-Mar-07	22-Apr-07	27-May-07	11-Jun-07	11-Jul-07						18-Jul-07	17-Jul-08
R5													15-Jun-07	17-Jul-07	1-Aug-07		16-Aug-07	31-Aug-07	5-Oct-07	9-Nov-07	24-Nov-07	24-Dec-07						31-Dec-07	30-Dec-08
R6													15-Nov-07	15-Dec-07	22-Dec-07		30-Dec-07	2-Jan-08	6-Feb-08	22-Mar-08	6-Apr-08	6-May-08						13-May-08	13-May-09
R7													31-Mar-08	30-Apr-08	7-May-08		15-May-08	18-May-08	22-Jun-08	6-Aug-08	21-Aug-08	20-Sep-08						27-Sep-08	27-Sep-09
R8																	27-Aug-08	11-Oct-08	10-Nov-08	10-Dec-08								17-Dec-08	17-Dec-09
A				15-May-08	20-Jun-08	30-Jun-08																							
PP	CB03-12	MC43	Kallakurichi - Thiruvannamalai road Km 30/0 - 41/3	11.3	77.83	1.9	12	0.3	90	2.1	12	NCB	15-May-08	30-Apr-09	15-May-09		Post review	17-Jul-08	10-Sep-08	24-Nov-08	Post review	Proposed for Rebid, WB NOC awaited.							
A																													

1	2	3	Description of works/Goods										14	15	16	17	18	Bids		21	22	23	24	25	26	27	28		
			Package No.	Description of Packages	Length in km	Base Cost Million Rs.	Base Cost Million US\$	Physical and Price Contingency Million Rs.	Physical and Price Contingency Million US\$	Total Cost including Contingency Million Rs.	Total Cost including Contingency Million US\$	Contract Period in months						Method of Procurement ICB/NCB	Design/Investigation completed (Date)									Preparation of Estimate and Bid document Estimate (Date)	Estimate Sanctioned (Date)
PP													12-Mar-07	12-May-07	22-May-07		Post Review. However Technical Specification to be reviewed by the Bank.	11-Jun-07	16-Jul-07	10-Aug-07	Post Review	14-Sep-07						21-Sep-07	21-Mar-09
R1			Reconstruction of Tsunami affected bridge connecting Keelamanakudi and Melamanakudi villages		202	4.8	31.4	0.7	233.4	5.6	18	NCB	30-Apr-07	15-May-07	20-May-07		Post Review. However Technical Specification to be reviewed by the Bank.	30-May-07	4-Jul-07	18-Aug-07	Post Review	22-Sep-07						29-Sep-07	29-Mar-09
R2													30-Oct-07	30-Nov-07	15-Dec-07			2-Jan-08	2-Mar-08	1-May-08	Post Review	31-May-08						7-Jun-08	6-Dec-09
R3													31-Mar-08	14-Apr-08	21-Apr-08			8-May-08	12-Jun-08	26-Jun-08	10-Jul-08	31-Jul-08						7-Aug-08	5-Feb-10
R4													31-Oct-08	14-Nov-08	21-Nov-08			21-Dec-08	24-Dec-08	7-Feb-09	9-Mar-09	8-Apr-09	8-May-09					15-May-09	13-Nov-10
R5																		6-Jun-09	21-Jul-09	4-Sep-09	4-Oct-09	3-Nov-09						10-Nov-09	11-May-11
A																	2-Oct-08												

* PP: Target dates agreed as per Procurement Plan

R.Revision 1,2 etc

A:Actual dates

WBR No: World Bank Reference Number

** Applicable license of 'Prior Review' by Bank