

**THIRD & FOURTH YEAR MAINTENANCE WORKS**

Sl. No.	Contract No.	Circle	Division	Name of Contractor	Milestone	Name of Road	Total Length (Km)	Project Progress / Stage of work	Contract Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Physical Progress		Financial Progress		Remarks
												Planned in %	Achieved in %	Planned in %	Achieved in %	
1	MC 33	Salem	Salem	P. Paramasivam, Salem.	I	Thoppur - Mettur - Bhavani road km 40/4 - 45/0.	9.40	Work completed. Final bill to be paid.	6.552	5.98	6.500	100%	100%	100%	92%	Work completed
					II	km 45/0 - 49/8.										
2	MC 34	Coimbatore	Gobi	R.P.P. Constructions, Erode.	I	Sathi - Athani - Bhavani road km 40/0 - 46/0.	12.80	Work completed	8.621	3.76	8.600	100%	100%	90%	44%	Bill received for Rs. 5 Crore for payment
					II	km 46/0 - 52/8.										
3	MC 35	Chennai	Vellore	Boss Infrastructures Pvt. Ltd., Chennai.	I	Wallajah - Sholingur - Arakonam Road 0/0 - 10/0.	22.40	All works completed.	11.471	10.90	6.250	100%	98%	100%	95%	Work completed
					II	10/0 - 22/4.										
4	MC 36	Coimbatore	Erode	M/s. Sibbiah & Co., Madurai.	I	Pollachi - Dharapuram - Karur road km km 45/8 - 48/3.	8.90	Work completed	1.940	7.00	1.750	100%	100%	100%	95%	Work completed
			Pollachi		II	km 18/0 - 21/4 & 22/0 - 25/0.										
5	MC 37	Coimbatore	Erode	R.P.P. Constructions, Erode.	I	Mettur - Pallakkanuthu - Oddanchathram - Dharapuram - Kangeyam - Erode road 118/0 - 123/0.	10.00	All works completed.	4.568	3.20	3.260	100%	100%	100%	70%	Work completed
					II	km 123/0 - 128/0.										
6	MC 39	Villupuram	Villupuram	V. Kannan, Thollamur.	I	Mailam - Pandy road km 0/0 - 4/0.	8.59	All works completed.	5.777	4.613	5.100	100%	90%	100%	80%	Work completed
					II	km 4/0 - 11/0.										
7	MC 41	Chennai	Thiruvannamalai	C.N. Annadurai, Thiruvannamalai.	I	Villupuram - Thiruvannamalai road km 28/6 - 34/0.	11.40	Work completed	7.343	6.86	7.30	100%	100%	100%	93%	Work completed
					II	km 34/0 - 40/0.										
8	MC 42	Trichy	Thanjavur	URC Constructions, Erode.	I	Thanjavur - Pattukottai - Aranthangi - Karaikudi - Kallal - Kalayarkoill - Maravamangalam - Ilayankudi - Paramakudi - Mudukulathur - Sayalkudi road km 7/0 - 18/0.	20.60	All CD works completed. Road works completed	10.551	5.30	5.30	70%	60%	60%	50%	
					II	km 18/0 - 30/6.										
9	MC 38	Coimbatore	Gobi	C.K. Rajan, Trichy	I	Gobi - Savandapur road 0/0 - 6/0.	12.60	Retaining wal completed, 4 culverts upto dech complete, km 4/4 - 5/8 Diprising completed, km 8/4 - 10/6 GSB complete, WMM is in progress.	7.41	0.37						Mobilisation Advance.
					II	km 6/0 - 12/6.										

Sl. No.	Contract No.	Circle	Division	Name of Contractor	Milestone	Name of Road	Total Length (Km)	Project Progress / Stage of work	Contract Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Physical Progress		Financial Progress		Remarks	
												Planned in %	Achieved in %	Planned in %	Achieved in %		
						Total	116.69		69.60	47.98							