

## **7. Construction Supervision Consultancy Services for Contract Package TNRSP 02, 03 & 04. (SC 02)**

**Contract Period** – 39 + 10 = 49 months + 12 months.

**Date of Start** - 13.12.04

**Target Date of Completion** - 12.03.08

**Revised Date of completion**- 31.12.2009.

### **Major Events:**

Signing of Agreement	10.9.2004
Receipt of BG	Not interested in Mobilization Advance payment
Contract Effectiveness	19.11.2004
Disbursement of Mobilization advance	---
Commencement of Services	13.12.2004
Variation signed (extending the period of services and revised rates)	

### **Expenditure:**

The total expenditure upto end March 2009 is Rs. 66.78 million and US \$ 1.543 million.