

TAMIL NADU ROAD SECTOR PROJECT
THIRD & FOURTH YEAR MAINTENANCE WORKS - STATUS REPORT

Sl. No.	Contract No.	Circle	Division	Name of Contractor	Mile stone	Name of Road	Total Length (Km)	Project Progress / Stage of work	Contract Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Remarks
1	MC 32	Chennai	Thiruvannamalai		I	Villupuram - Thiruvannamalai road km 40/0 - 47/0.	14.40	Clearance awaited from World Bank.	-	-		Dropped
					II	Villupuram - Thiruvannamalai road km 47/0 - 54/4						
2	MC 33	Salem	Salem	P. Paramasivam, Salem.	I	Thoppur - Mettur - Bhavani road km 40/4 - 45/0.	9.40	CD work and retaining wall works in progress.	6.552	0.53		
					II	Thoppur - Mettur - Bhavani road km 45/0 - 49/8.						
3	MC 34	Coimbatore	Gobi	R.P.P. Constructions, Erode.	I	Sathi - Athani - Bhavani road km 40/0 - 46/0.	12.80	5 km DBM completed. Balance portion DBM In progress. 3 culverts completed and 4 culverts work in progress. QC lab work in progress. GSB 150 m completed and 250m in progress.	8.621	1.41		
					II	Sathi - Athani - Bhavani road km 46/0 - 52/8.						
4	MC 35	Chennai	Vellore	Boss Infrastructures Pvt. Ltd., Chennai.	I	Wallajah - Sholingur - Arakonam Road 0/0 - 10/0.	22.40	4 Pipe culverts completed and 4 culvert work in progress. Standardisation of width from km 0/0 - 22/0 completed. 9.6km DBM completed. 8km BC completed.	11.471	4.2	0.666	
					II	Wallajah - Sholingur - Arakonam Road 10/0 - 22/4.						
5	MC 36	Coimbatore	Erode	M/s. Sibbiah & Co., Madurai.	I	Pollachi - Dharapuram - Karur road km km 45/8 - 48/3.	8.90	Earth work in progress. 6.4 km DBM completed. CD works completed. Laboratory building completed.	7.297	1.66		
			Pollachi		II	Pollachi - Dharapuram - Karur road km 18/0 - 21/4 & 22/0 - 25/0.						
6	MC 37	Coimbatore	Erode	R.P.P. Constructions, Erode.	I	Mettur - Pallakkanuthu - Oddanchathram - Dharapuram - Kangeyam - Erode road 118/0 - 123/0.	10.00	8 km DBM completed. CD work in progress.	4.568	0.76		
					II	Mettur - Pallakkanuthu - Oddanchathram - Dharapuram - Kangeyam - Erode road 123/0 - 128/0.						

Sl. No.	Contract No.	Circle	Division	Name of Contractor	Mile stone	Name of Road	Total Length (Km)	Project Progress / Stage of work	Contract Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Remarks
7	MC 38	Coimbatore	Gobi		I	Gobi - Savandapur road 0/0 - 6/0.	12.60	Bid evaluation in progress.	-	-		Rebid
					II	Gobi - Savandapur road 6/0 - 12/6.						
8	MC 39	Villupuram	Villupuram	V. Kannan, Thollamur.	I	Mailam - Pandy road km 0/0 - 4/0.	8.59	All Bituminous work completed. CD works are in progress.	5.777	2.049		
					II	Mailam - Pandy road km 4/0 - 11/0.						
9	MC 40	Chennai	Vellore		I	Arcot - Tindivanam road km 0/0 - 10/0.	21.60	During Mission decided to cancel the work.	-	-		Dropped
					II	Arcot - Tindivanam road km 10/0 - 21/6.						
10	MC 41	Chennai	Thiruvannamalai	C.N. Annadurai, Thiruvannamalai.	I	Villupuram - Thiruvannamalai road km 28/6 - 34/0.	11.40	10 culverts completed and road work in progress	7.343	1.387		
					II	Villupuram - Thiruvannamalai road km 34/0 - 40/0.						
11	MC 42	Trichy	Thanjavur	URC Constructions, Erode.	I	Thanjavur - Pattukottai - Aranthangi - Karaikudi - Kallai - Kalayarkoill - Maravamangalam - Ilayankudi - Paramakudi - Mudukulathur - Sayalkudi road km 7/0 - 18/0.	20.60	CD works 2 Nos. completed. 4 Nos. are in progress. GSB work on sunken portion is in progress.	10.551	-		Dropped
					II	Thanjavur - Pattukottai - Aranthangi - Karaikudi - Kallai - Kalayarkoill - Maravamangalam - Ilayankudi - Paramakudi - Mudukulathur - Sayalkudi road km 18/0 - 30/6.						
12	MC 43	Villupuram	Kallakurichi		I	Kallakurichi - Thiruvannamalai road km 30/0 - 35/0.	11.30	During Mission decided to cancel the work.	-	-		
					II	Kallakurichi - Thiruvannamalai road km 35/0 - 41/3.						
							163.99		62.18	12.00	0.67	