

Black Spots Improvement Works - status as on 30.06.2009

Sl. No.	Black Spot No.	Division	Name of Work	Length in m	Estimate value Rs. in lakhs	Contract price Rs.in lakhs	Contract period in months.	Name of the contractor	Date of Commencement	Completion date as per agreement	Tentative date of completion	Physical Status of work
1	26	Vellore	Ambur Sathgur road (MDR) in the builtup area of Tutipatt Village near, Ambur town Ch: km 2+915 to 3+360	445							-	Dropped because of pending court case
2	135	Ariyalur	Thuraiyur –Perambalur Road in Perambalur. Ch:Km 119+690 to Km 120+026	336	68.89	77.99	9	M/s. A. Ramanathan & Co., Trichy	23.6.08	22.3.09	15.07.09	BT work to be started
			Total	781	68.89	77.99						