

Progress for Package 01:

SI. No.	Land Requirement	Target (Hect.)	Achieved (Hect.)	Balance private land to be acquired under TN Highways Act and transferred from HR
1	Private land	263.0335	262.8617	0.1718
2	Government Lands	125.3509	125.3509	0
	Total	388.3844	388.2126	0.1718

Progress for Package 02 :

SI. No.	Land Requirement	Target (Hect.)	Achieved (Hect.)	Balance private land to be acquired under TN Highways Act and transferred from HR & CE
1	Private land	87.4583	87.4583	0
2	Government Lands	27.5234	27.5234	0
	Total	114.9817	114.9817	0

Progress for Package 03 :

SI. No.	Land Requirement	Target (Hect)	Achieved (Hect)	Balance private land to be acquired under TN Highways Act and transferred from HR
1	Private land	14.1348	14.1348	0
2	Government Lands	33.8033	33.8033	0
	Total	47.9381	47.9381	0

Progress for Package 04 :

SI. No.	Land Requirement	Target (Hect)	Achieved (Hect)	Balance private land to be acquired under TN Highways Act and transferred from HR
1	Private land	31.0324	31.0324	0
2	Government Lands	10.3311	10.3311	0
	Total	41.3635	41.3635	0

Progress for Package 05 (Ramanathapuram Bypass):

SI. No.	Land Requirement	Target (Hect)	Achieved (Hect)	Balance private land under TNHW Act
1	Private land	25.1250	21.2850	3.8400
2	Government Lands	12.2700	12.27	0
	Total	37.3950	33.5550	3.8400