

1	2	3	4	5	6	7	Description of Services						13	14	15	16	17	18	Proposals		21	22	23	24	25	26	27	28	29																												
							Package No.	Description of Services	Length in Km	Base Cost Million Rs.	Base Cost Million US\$	Physical and Price Contingency Million Rs.							Physical and Price Contingency Million US\$	Total Cost including Contingency Million Rs.										Total Cost including Contingency Million US\$	Estimated value Million US\$/INR	Consultancy Period in months	Method of Selection	RFP issued (Date)	Receipt (Date)	Evaluation to be finalised (a) Technical (b) combined (c) Draft contract (d) Final contract (Date)	Bank's No Objection to (a) Technical (b) combined (c) Draft contract (d) Final contract Aware (Date)	Approval of Government for entitlement (Date)	Contract signed (Date)	Commencement of Work (Date)	Services to be completed (Date)	Contract Numbers, Value and Currency	Name of Consultant/Nationality & Zip Code, if USA	WBR No.													
PP	CB12**		Blacksport identification/ design/ evaluation consultant	50 spots	6	0.13	0.8	0.02	6.8	0.14	5 + 24	FBS	31-Oct-01	13-Dec-01	4-Oct-02	17-Oct-02	26-Oct-02	24-Dec-02	(b) 5-May-03	(b) 15-May-03	8-Sep-03	27-Nov-03	29-Jan-04	Preparation phase completed on 15.04.2005.	22003-04 Rs.5,558,700	M/s.CES, New Delhi	9																														
(c) 25-May-03																			(c) 5-Jun-03																																						
(d) 15-Jun-03																			(d) 30-Jun-03																																						
R																																																									
A										6.80								12-Mar-03	28-Mar-03																																						
																		16-Jun-03	30-Jun-03																																						
																		9-Aug-03	14-Aug-03																																						
																		27-Nov-03	7-Dec-03																																						
PP			Preparation of Detailed Project Report for reconstruction of Tsunami affected bridge connecting Keelamanakudi and Melamanakudi villages	1.14	0.02	0.17	0.0036	1.3	0.0273	0.02	3	FBS	Selected from MORTH shortlist	11-Jul-06	25-Sep-06	Post review	26-Oct-06	7-Dec-06	11-Nov-06	Post review	31-Dec-06	15-Jan-07	30-Jan-07	15-Apr-07	72006-07 INR 1145185	M/s. Wilbur Smith Associates Pvt.Ltd, Bangalore																															
R1																																									1-Dec-06																
R2																																										16-Dec-06															
R3																																																									
R4																																																									
R5																																																									
A										1.14								18-Dec-06	Post review	1-Feb-07	1-Feb-07																																				
																		3-Jan-07																																							
																											1-Feb-07																														

* PP: Target dates agreed as per Procurement Plan

** Applicable license of 'Prior Review' by Bank

R:Revision 1,2 etc

A:Actual dates

WBR No: World Bank Reference Number