

**Name of the Work** : **Consultancy Services for preparation of Detailed Project report including cost estimate, Bid Document, RAP and EMP for Tiruvarur Bypass Extension.**

**Name of the Consultant** : M/s Wilbur Smith Associates ( India) Pvt.Ltd.,

**Contract Period** : 4 Months

**Date of start** : 14.06.2007

**Target date of completion** : 14.10.2007

**Contract value** : Rs 1289350/-

**Physical & Financial Progress:**

Sl. No	Activity	Physical progress		Financial progress		Expenditure in RS
		Planned %	Achieved %	Planned %	Achieved %	
1.	submission of inception report	10	10	10	10	Rs. 12,89,350/-
2.	Submission and approval of interim report.	30	30	30	30	
3.	Submission of Draft final report.	30	30	30	30	
	Submission and approval of cost estimates, bid document and transferring of alignment to the ground with permanent pillars	30	30	30	30	
	Total	100	100	100	100	

**Note:**

World Bank has given NOC for the DPR. Order awaited from the Government for the LA.

**Name of the Work** : **Consultancy Services for preparation of DPR including Cost Estimate, Bid document, EMP RAP for The Reconstruction of Tsunami Affected Bridge Connecting Kezhamanakudi-Melamanakudi Villages in Kanniyakumari district.**

**Name of the Consultant** : M/s Wilbur Smith Associates ( India) Pvt.Ltd.,

**Contract Period** : 3 months

**Date of start** : 1.02.2007

**Target date of completion** : 14.10.2007

**Contract value** : Rs 11,45,185/-

**Physical & Financial Progress:**

S.No	Activity	Physical Progress		Financial Progress		Expenditure
		Planned %	Achieved %	Planned %	Achieved %	
1.	Submission of Inception Report	10	10	10	10	Rs. 11,45,185/-
2.	On approval of the survey and investigations reports namely road and Bridge Inventory, Topographical survey report, Traffic Survey, Reconnaissance survey, Hydraulic report, Geo technical report & Material testing.	30	30	30	30	
3.	On approval of final Design and drawing of the Bridge components and approaches including detailed design calculation for pavement design and Bridge designs and specifications.	30	30	30	30	
4.	On approval of final report including cost estimates, Bid Document, Environment report (EIA and EMP and RAP report.	30	30	30	30	
	Total	100	100	100	100	

Tender has been invited and last date for tender submission 19.08.2009.