





1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	Proposals		19	20	21	22	23	24	25	25	27	
																17	18										
	Project component identification code	Description of Services	Length in km	Base Cost Million Rs.	Base Cost Million US\$	Physical and Price Contingency Million Rs.	Physical and Price Contingency Million US\$	Total Cost including Contingency Million Rs.	Total Cost including Contingency Million US\$	Consultancy Period in months	Method of Selection	Advertising for shortlisting (Date)	TOR/shortlist to be finalised (Date)	RFP Final Draft to be forwarded to the Bank (Date)	No Objection from Bank for(a), TOR/shortlist/ (b) Final RFP (Date)	RFP issued (Date)	Receipt (Date)	Evaluation to be finalised (a) Technical (b) combined (c) Draft contract (d) Final contract (Date)	Bank's No Objection to (a) Technical (b) combined (c) Draft contract (d) Final contract Award (Date)	Approval of Government for entrustment (Date)	Contract signed (Date)	Commencement of Work (Date)	Services to be completed (Date)	Contract Numbers, Value and Currency	Name of Consultant/Nationality & Zip Code, if USA	WB No.	
PP	CC09	Road Safety Specialised advisory TA a. Preparation b. Implementation - Road Safety Audit (RSA) consultancy		5.0	0.10	0.6	0.01	5.6	0.12		SS/Invdl					15-Jun-09	15-Jul-09	14-Aug-09	Post Review		29-Aug-09	5-Sep-09	4-Dec-09				
A																											
PP	CC11	Environment Management/ Assessment (may be 2 contracts)		5	0.10	0.8	0.02	5.8	0.12		QCBS	Services are being decided. Method of procurement will be as per the loan agreement for that value and procurement plan will be prepared accordingly.															
R																											
A																											
PP	CC12**	Specialist advisory consultants for PPP/ Project management (3-4 contracts)		10	0.21	1.3	0.03	11.3	0.24		SS/Invdl	Scope of work will be finalised as and when required. Method of procurement will be as per the loan agreement for that value and procurement plan will be prepared accordingly.															
R																											
A																											
PP	CC14	Road User Satisfaction Survey - 3		3.5	0.07	0.5	0.0109	4.0	0.08	6	FBS	15-Jul-09	29-Aug-09	Post Review	(a)15-Sep-09 (b)Post Review	30-Sep-09	14-Nov-09	(a)14-Dec-09 (b)31-Jan-10 (c) 28-Feb-10 (d)30-Mar-10	(a)14-Jan-10 (b)15-Feb-10 (c)15-Mar-10 (d)15-Apr-10	Not applicable	30-Mar-10	14-Apr-10	11-Oct-10				
R																											
A																											
PP	CC15**	Pre-investment studies and surveys		100.0	2.08	12.9	0.27	112.9	2.35		QCBS	Procurement plan will be prepared as and when need arises.															
R																											
A																											
PP		Strategic Option Study								12	QCBS			30-Apr-09	(a)15-Apr-09 (b)15-May-09	15-Jul-09	29-Aug-09	(a)1-Oct-09 (b)21-Nov-09 (c)15-Dec-09 (d)30-Jan-10	(a)1-Nov-09 (b)30-Nov-09 (c)15-Jan-10 (d)15-Feb-10	Not applicable	30-Jan-10	14-Feb-10	13-Feb-11				
R																											
A																											

\* PP: Target dates agreed as per Procurement Plan R.Revision 1,2 etc

A:Actual dates

WB No: World Bank Reference Number

\*\* Applicable license of 'Prior Review' by Bank