

THIRD AND FOURTH YEAR MAINTENANCE WORKS

Total Number of Contracts	12 (Awarded - 9 Contracts, Dropped 3 Contracts)
Total Contract Price	Rs. 69.59 Crores (for 9 Contracts)
Revised Contract Price	-
Total No. of contracts	12
Deleted package	3

Total Number of Contracts completed	8
Total Number of roads stretches	18 (for 9 Contracts)
Total Number of road stretches completed	16
Balance number of road stretches to be completed	2
Total length of roads taken up for Third and Fourth year maintenance works in 12 contract packages	163.99 km (116.69 km for 9 Contracts)
Total length of roads completed	104.09 km
Balance length of roads to be completed	12.6 km
Total expenditure	Rs. 47.98 Crores.